Site Order Book

Improvements to Roads and Drains at Bharathnagara , Sadiq Layout, Anjanadri Layout, Balance Roads and Surrounding Area in Ward No.06 Byatarayanapura Sub Division

14-04-2022

Anam Enclave

- Urdu School Road they have done Excavation work upto 30m done on that day

* Fathima Furniture opposite Road even this Road also they have done Excavation work

16-04-2022

- Fathima Furniture Beside Road i.e Anam Enclave layout this layout only Excavation work done & debris on the Road cleared on that day
- PCC work for Urdu School Road

18-04-2022

- M-F Pike Zone opposite. Road this Road also Excavation done for rcc drain.

* PCC work done Fathima Furniture & Beside Road i.e (1:2:6)

18-04

19-04-2022

Chikkanna layout iip 4th cross Road R.C drain Excavation done and also removed & cleaned the Road debris on the Road

19.04

at 21/04/2022

Chikkanna layout iip 3rd cross Road Excavation done and also Material came at site.

- PCC done 4th cross, M-I- bike: 2one Rd

at 25/04/2022 21/4

Padiyar layout 3rd cross Road site visited no work they have done on that day

at 26/04/2022 25/04/2022

- Padiyar layout 3rd cross Road Excavation done only one side done

PCC work Chikkanna layout, Padiyar layout

27/04/2022

Padiam layout Excavation for r.c - drain on that day i.e 3rd cross, 4th cross, 5th cross, 6th cross Road star clinic Beside Road.

27/04

28/04/2022

* Drain bottom concrete work at Urdu school Road i.e (Anam Enclave) Fathima furniture, Beside Road, M.R bike Zone opposite Road

28/04

29/04/2022

* Excavation work done for drain i.e Al Hadi chicken centre opposite Road, Masjid E-Quba back side, Mount Hera English school back side only Excavation done on that day.

29.04.2022

* pcc work Padiam layout 3rd, 4th cross, 5th cross, 6th cross Road.

02

30-04-2022

- PCC work (1:3:6) at Al-Hadi chicken centre opposite Road, Masjid-E-Quba back side, Masjid-E-Quba.

AA 30.04.2022

02/05/2022

- Drain bottom concrete work and steel work progressing

AA 2.05.22

04/05/2022

- Drain bottom concrete work Chikkanna layout 4th cross, 3rd cross & Sadique layout, Anam Enclave

AA 04.05

05-05-2022

Bharath Nagar N.R bike joint beside Road. CWSS Road-①, ②, ③ as they have done Earth work and also PCC work

AA 5.05.2022

05/05/2022

R-A store opposite Road Earth work Excavation, on that day cleared debris.

at
07/05/2022

M-S pharma opposite Road C.C drain Excavation work & PCC work for R-A store opposite Road.

at
09/05/2022

- Drain bottom Concrete work progressing and also lower & upper steel work at site.

at
13/05/2022

- Drain side wall Concrete work Fathima furniture beside Road, & steel work at Radiance layout

AA

16/05/2022

- Drain bottom concrete work 4th CWSS Road (chikkana layout)

at 17/05/2022

16/05

- PCC work for M.S Pharma opposite Road, CWSS Roads

at 18/05/2022

17.05.2022

- Earth work - Excavation work P.K. Fruits Road, Bismillah Hotel opposite Road

- steel work progressing at site

at 19/05/2022

- Drain side wall concrete Chikkanna Layout 4th CWSS Road

at

19/5

20/05/2012

* Earth work Excavation work for C.C drain, RC pile creative interiors, Global presenting Road, shalimar product, R.L provision stor. Madeena stor Road, N.R bike point Road full day they have done Excavation and also loading & unloading work.

20/05

22/05/2012

* RCC work at site.
* Steel work progressing

22-05-2012

25/05/2012

* Anganadi layout Earth work Excavation work
* Culvert Excavation Madeena stor, Masjid, N.R bike point bridge Road.

25-05-2012

26/05/2022

- PCC work progressing at St. Thomas bottom concrete work

Sd/- 26.05

30/05/2022

- Steel work at site
- Drain side wall concrete work

Sd/- 30.05.2022

01/05/2022

- PCC work for culvert & also steel work progressing at site i/c radial layout

Sd/- 01.06.2022

02/06/2022

- Earth work excavation work drain Sameer Salon, Bismillah Hotel, Thiruvalluvar Road
- Drain Desilt work
- Anna Jyothi layout Main Road & cross Road Earth work

Sd/- 02.06.2022

08/06/2022

* Drain side wall concrete, PCC work for culverts, steel work Amar Nagar layout

- slab lining work at Bharath Nagar Near N.R bike point, cross Roads

08/06.

09/06/2022

- Side wall concrete work at Madeena 5th cross Road. Anjanadri layout 5th Main Road
- PCC work Masjid - E- Uqba Back side
- slab lining & plant work at site

20/06/2022

09-06-2022

- Earth work Excavation for Road i.e Fathima, cross Road, 3rd cross, 4th cross, 5th cross, 5th 'A' cross Roads.

20/06/2022

21/06/2022

- Earth work Excavation for Road in Royal Fabrications Road, star clinic beside, Al-Hadi chicken centre opposite they have done Road Excavation

21.06.2022

22/06/2022

- loading & unloading work at Royal Fabrications Road.
- slab laying & pointing work

22/06

23/06/2022

in Bharath Nagar near N.R bike point Earth work Excavation for Road & cross Roads they have done using JCB

25/06/2022

25/06

- Earth work Excavation work in K.A store, Kameer Salon Road, MS pharma opposite, cross Road ① & ②

25/06/2022

27/06/2022

- PCC work Fathima 1st Cross Road, 3rd Cross, 4th Cross, 5th Cross, 5th-A Cross Road.

27.06.2022

GA

28/06/2022

- GSB laying work Royal fabrication, star clinic beside, Al-Hadi chicken centre opposite Road on that day they have PCC using Ajax Machine

28.06.2022

GA

01/07/2022

- Earth work Excavation for Road inspire public school opposite Road. Cross Road (4) (1), (R) & (L). Masjid E-Vaha Road Road. and also GSB laying work same Roads.

01.07.2022

GA

04/07/2022

- Earth work Excavation work Railway under bridge Road. Bharath store

04/07/22

05/07/2022

* Compaction of original ground by Mechanical at Sadia layout, Royal Fabricators Road

do 08/07/22

06/07/2022

* Compaction of original ground at Al-Hadi chicken centre opposite Road

do 06.07.2022

07/07/2022

* RCC work for Roads at Sadia layout
- GSB laying work Al-Hadi chicken centre opposite Road

do 07.07.2022

09/07/2022

- GSB laying work at Bharat Nagar Near N.R bike point beside. Cross Road ①, ② ③ & ⑤ & Cross Road 1.

do 09.07.2022

11/07/2022

* PCC work for MS- pharma opposite cross Roads, inspire public school opposite cross Roads ⑭, ①, ② & ⑤ and also GPS laying work Sameer Palam Road.

11/7

12/07/2022

* M30 concrete work Padia layout, and also cross Roads.
* PCC work at Al- Hadi - children centre
* compaction work at N.R bike point Near Bharath Nagar.

12.07.22.

13/07/2022

* M30 concrete work Fathima furniture opposite Road, cross Road ⑥ ②, ①, 3rd cross, 4th cross Road. 5th cross Road, 5th 'A' cross Road on that day they have done M30 concrete work

13.07.2022

15/07/2022

- M30 Concrete work Royal Fabric star clinic beside Road, Al-Hadi chick centre opposite, & Bharath Nagar Near N.K bike point beside, Cross Road

QA

15.07.2022

16/07/2022

- M30 Concrete work at K.A store opposite Road, Paneer salon Road, MS-pharma opposite Cross Roads, inspire public school Road, Cross Roads, Masjid E-Uba Roads.
- cleaning at other Roads.
- compaction work before Concrete work

QA

16.07.2022

18/07/2022

- Concrete work for Roadside C.C Roads at Railway under bridge

QA

18.07.2022

Dt: 20/07/2022

* Compaction work at Padia layout i/c Bharath store Road.

EA

21/07/2022

* PCC work Bharath store Road
* Construction of Size stone Masonry in foundation at Amara Jyothi layout

EA

22/07/2022

* Construction flagging Compt. at WIGIS (Road id) and Size stone Masonry work at Amara Jyothi layout.

EA

23/07/2022

* Slab lining & joint work @ Padia layout
* Curing for C-C Roads.

EA

24/07/2022

- M30 Concrete work at Bharath stor Road
- Curing work at Railway under bridge. Masjid-E-Quba Road, all Cross Roads, inspire public school
- Debries Removed on top of drain at site.

Q.A

24/07/2022